



Discharge Measurements

Recent Measurements

Oct 1, 2026 | 1 of 1

Period Selected: 2025-03-24 00:00 - 2026-10-01 23:59

Location Identifier: S228, Location Name: West Ford Branch at Appleton and Winesap
UTC Offset: -08:00, Latitude: 45.969221, Longitude: -118.41345, Elevation: 265 m

Rating Model: Stage-Discharge.Working@S228, West Ford Branch at Appleton and Winesap, Stage (ft) - Discharge (ft³/s), Number of curves: 7

ID	Measurement Time	Stage (ft)	Discharge (ft ³ /s)	RC ID	Shift	R Error	R Error %	T Differ	T Differ %	Party	Grade	PCT/UNC ±	Remarks
	2025-03-24 10:49	0.850	3.94	2025	0.006	0.109	2.84	0.109	2.84	Luke Adams	Very Good	2.8485584 5539043	
	2025-03-24 11:22	0.820	3.53	2025	0.013	0.218	6.58	0.218	6.58	Luke Adams	Very Good	2.9194855 1590284	
	2025-04-24 12:56	0.935	7.20	2025	0.093	1.81	33.52	-0.00331	-0.05	Luke Adams	Very Good	2.6811405 8442997	
	2025-06-12 12:49	0.795	2.85	2025	-0.002	-0.0324	-1.12	-0.0324	-1.12	Luke Adams	Very Good	2.9902030 1273252	
	2025-07-10 10:07	0.850	3.77	2025	-0.004	-0.0636	-1.66	-0.0636	-1.66	Luke Adams	Very Good	---	
	2025-07-10 10:38	0.850	3.80	2025	-0.002	-0.0336	-0.88	-0.0336	-0.88	Luke Adams	Very Good	---	
	2025-09-02 12:38	0.925	4.03	2025	-0.064	-1.17	-22.52	0.0219	0.55	Luke Adams	Very Good	---	
	2025-10-20 11:29	0.810	1.43	2026	-0.108	-1.71	-54.49	0.00268	0.19	Luke Adams	Good	3.3570640 2661736	
	2025-11-14 10:15		0.00	2026						Luke Adams	DRY	---	
	2026-01-13 09:45		0.00	2026						Luke Adams	DRY	---	
	2026-03-30 12:03	0.950	5.85	2026	0.009	0.176	3.10	0.18	3.17	Luke Adams	Very Good	---	
	2026-05-11 13:11	0.940	4.49	2026	-0.053	-0.994	-18.13	0.0102	0.23	Luke Adams	Very Good	---	
	2026-06-12 10:41	0.900	2.93	2026	-0.102	-1.81	-38.14	-0.0883	-2.92	Luke Adams	Very Good	---	
	2026-07-23 10:11	0.640	0.35	2026	-0.021	-0.245	-41.13	-0.0028	-0.79	Luke Adams	Good	---	
	2026-09-23 12:01	1.040	6.67	2026	-0.039	-0.77	-10.35	-0.0217	-0.32	Luke Adams	Very Good	---	

R Error Value = Measured Discharge - Base Discharge

R Error Value % = 100 * (R Error Value) / (Base Discharge)

T Differ Value = Measured Discharge - Computed Discharge

T Differ Value % = 100 * (T Differ Value) / (Computed Discharge)

Shift = Base Stage - Measured Stage